



# City of Carson Report to Mayor and City Council

September 7, 2010  
New Business Consent

**SUBJECT: CONSIDERATION TO ACCEPT AS COMPLETE PROJECT NO. 1285:  
INSTALLATION OF LEFT-TURN PHASES ON THE TRAFFIC SIGNAL AT THE  
INTERSECTION OF AVALON AND SEPULVEDA BOULEVARDS**

Submitted by M. Victor Rollinger  
Development Services General Manager

Approved by Jerome G. Groomes  
City Manager

## **THIS IS A JOINT AGENDA ITEM**

### **I. SUMMARY**

Project No. 1285: Installation of Left-Turn Phases on the Traffic Signal at the Intersection of Avalon and Sepulveda Boulevards (Exhibit No. 1) has been completed in accordance with the approved plans and specifications. It is requested that the City Council / Agency Board accept the work as complete and authorize staff to file a Notice of Completion.

### **II. RECOMMENDATION**

TAKE the following actions:

1. ACCEPT as complete Project No. 1285: Installation of Left-Turn Phases on the Traffic Signal at the Intersection of Avalon and Sepulveda Boulevards.
2. AUTHORIZE staff to file a Notice of Completion.

### **III. ALTERNATIVES**

DO NOT ACCEPT the project as complete. However, Civil Code Section 3093 requires a Notice of Completion to be filed for record within 10 days, upon the completion and settlement of all public works project claims, if any.

### **IV. BACKGROUND**

On April 6, 2010, the Agency Board voted to award a construction contract to Christopher R. Morales, Inc., in the amount of \$40,789.00 for the installation of left-turn phases at the intersection of Avalon and Sepulveda Boulevards (Exhibit No. 2). In addition, the Agency Board authorized the expenditure of construction contingencies in the amount of \$6,118.00 (15%) for any unforeseen construction work that may be required to complete the project, which resulted in a total construction budget of \$46,907.00.

The traffic signal project has now been completed and inspected and is in operation. The total construction cost for the project was \$46,789.00.

6.